INSPECTION SHEET 検品書

GENERATOR / COMPRESSOR / WELDER 発電機・コンプレッサー・ウェルダー

INSPECTION DATE	2026/4/16	CATEGORY	GENERATOR / COMPRESSOR / WELDER		
MAKE	NIPPON SHARYO		MODEL	NES45TYL3	
SERIAL	AX025800		STAMP	NOT FOUND	
HR METER	15484 HR	TIRE SIZE		YEAR	YR

ENGINE :	**MODEL**	YANMAR 4TNV98TG	**S/N**	128913	
Oil leakage	FAIR ・Attn	*1	Oil	FAIR ・ Attn	
Blow-By	FAIR ・ Attn	A LITTLE ・MIDDLE ・SEVERE	Exhaust Color	FAIR ・ Attn	
Sound	FAIR ・ Attn		Radiator	FAIR ・ Attn	

GENERATOR					
RATED POWER	37 / 45 KVA		Leaking Breaker Condition	FAIR ・ Attn	
RATED AMPERE	107, 53.4 / 118, 59.0 A		Insulation Condition	FAIR ・ Attn	
Output Terminal	FAIR ・ Attn				

COMPRESSOR					
RATED PRESSURE	Mpa Kgf/cm2		Unload Condition	FAIR ・ Attn	
RATED AIR FLOW	m3/min		Receiver Tank Condition	FAIR ・ Attn	
Compressor Oil Leak	FAIR ・ Attn		Safety Valve Condition	FAIR ・ Attn	

CONDITION	FAIR ・ Attn	

RUST（5: NONE, 4: A LITTLE, 3: MIDDLE, 2: MUCH, 1: CORRODED）	3	TIRE WEAR	FAIR ・WORN・ UNEVEN WEAR

COMMENTS

*1 周り、ホースにじみあり AROUND ENGINE & SOME HOSES: OIL OOZING

This inspection information is for reference only at "the inspection date" by SOGO. NOT to guarantee the condition of the actual machine.

この査定情報は『点検日時点』での参考資料であり、実際の機械の状態を保証するものではありません。